COMPLETION REPORT

1. Name of Work : **Modified Estimate for improvements & Asphalting of Ravindranagara 1st main & 2nd Main roads in Ward No.13 in Shettyhalli Sub-Division**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/101/14-15 Dt:-29-10-2014

3. Head of Account which is chargeable : 1771

4. Work Order No. & Dt : EE/DD/WO/366/14-15

5. Name of Contractor : **Sri. G.N Ramesh**

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 4162

8. Check Measurement of the Asst. : M.B. No. ..... Page No. 4161116-4

Asst. Exe. Eng / Exe. Eng : Page No. 416123

9. Name of the office/official incharge of the work : —

10. a) Asst. Engineer : Nagabushan

b) Asst. Exe. Engineer : Jayalingappa

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
₹0.00 Lakhs	1952408/—	—	47592/—

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Project Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ರವೀಂದ್ರನಗರ ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು